




### Queen Mary Hospital Redevelopment, Phase 1

Central and Western District Council
Culture, Leisure & Social Affairs Committee


21 April 2016 Paper 14/2016



### Proposed Project Scope of QMH Redevelopment Project Phase I



### **Proposed Project Scope of QMH Redevelopment Project Phase I**







## The Redevelopment Plan

- Demolish the existing Clinical Pathology Building (CPB), University Pathology Building (UPB) and Houseman Quarters (HQ) for construction of a new block
- The new block will provide large floor plates to accommodate realigned and well-coordinated clinical services as well as research and education facilities, and shorten travelling time within the hospital premises
- Provide a second access point from Pok Fu Lam Road to the hospital to enhance accessibility
- To achieve the objective of renewing QMH into a modern health sciences centre, the Hospital Authority initially plans to carry out redevelopment works in other parts of QMH at a later stage.





## **Report on Progress Update**



- > Senior Staff Quarters (SSQ) Conversion Works
- > Impact on Clinical Services and Neighbouring Environment
- > Traffic Arrangement
- > Internet Website for QMH Redevelopment Project








# Senior Staff Quarters (SSQ) Conversion Works Progress update



### **Conversion of SSQ**



### 1. Senior Staff Quarters (SSQ) Conversion Works


SSQ conversion and associated works are in progress.





at link bridge









### 2. Widening of Minor Access Roads

Widening works are substantially completed.

#### **Road B**





**Road D** 









# Impact on Clinical Services and Neighbouring Environment



## Impact on Clinical Services and Neighbouring Environment

- 1. No impact on the hospital's clinical services
- 2. Noise mitigation measures
- Use of less noisy instruments
- Apply noise barriers to enclose site works area

#### 3. Mosquito control measures


- Mosquito breeding control measures are conducted 3 times per week
- Anti-mosquito devices are installed at critical locations
- The Food and Environmental Hygiene Department conducted site inspection on 25 February 2016 and confirmed the compliance with related requirements





Spraying diluted and safe larvicidal oil and sand





### 4. Construction of Link Bridge

- To minimise disruption to the busy daytime operation of the hospital, part of the construction works was carried out from 1900 to 0700 hours
- "Construction Noise Permit" was obtained
- The works concerned were completed in February 2016.







Delivery, erection and installation works carried out at night time





## **Traffic Arrangement**




### **Traffic Arrangement**

#### 1. Temporary traffic control of Road B and Road D

 Excavation works are being conducted at Road B and Road D from 5 March 2016 to 30 April 2016 tentatively for power supply connection. One-lane-twoway temporary traffic control is implemented.

#### 2. Opening Hours of visitor carpark

- To facilitate the steel truss fabrication works for the construction of link bridge, the visitors carpark of QMH was temporarily suspended between 0600 and 1800 hours on weekdays
- The visitors carpark has resumed 24-hour daily operation from 1 March 2016.










# Internet Website for QMH Redevelopment Project



### **Internet Website for QMH Redevelopment Project**

- Bilingual Internet website would be developed to enhance two-way communication
- The website would be written in accordance with the judging criteria of the Web Accessibility Recognition Scheme



**Draft website layout**