

# Update on Queen Mary Hospital Redevelopment, Phase 1

# Southern District Council Meeting 14 September 2017 SDC Paper No. 70/2017



# Agenda

Report on the progress

Stage 1 – Senior Staff Quarters (SSQ) Conversion Works

Stage 2 – Preparatory Works for Construction of New Block

Community Newsletter and Internet Website for the QMH Redevelopment Project




# Stage 1

# Senior Staff Quarters (SSQ) Conversion Works Update

SSQ Conversion Works and the associated relocation works
The footpath next to Pokfulam Conduit



### **Conversion of SSQ (Block T)**



Stage 1 Senior Staff Quarters (SSQ) Conversion Works Update



## Senior Staff Quarters (SSQ) Conversion Works

- Progresses towards completion
- The associated relocation works are generally on schedule



Block T (the converted SSQ) **Stage 1 Senior Staff Quarters (SSQ) Conversion Works Update** 

### **Departments moved into Block T**

Redevelopment

- Electron Microscope Unit (HKU)
- Hepatology Research Laboratory (HKU)
- Department of Microbiology (QMH)
- Supporting Services Section of Administrative Services Department (QMH)




The associated relocation works have commenced in order to facilitate the stage 2 redevelopment project of QMH Stage 1 Senior Staff Quarters (SSQ) Conversion Works Update



### The footpath next to Pokfulam Conduit

• The footpath which was temporarily closed due to SSQ conversion works has been reopened since 4 Sep 2017.







# Stage 2

# Preparatory Works for Construction of New Block Update

- Installation of double-glazed windows
  - Preparation for the tender documents for construction works

**Stage 2 Preparatory Works for Construction of New Block Update** 

### Installation of double-glazed windows

- To alleviate the noise and vibration impact caused by construction
- Double-glazed windows are to be installed at Block K and Block J

Block K - Completed
Block J - Expected to be completed in 4Q 2017.




**Stage 2 Preparatory Works for Construction of New Block Update** 



# Preparation for the tender documents for construction works

- The preparation work is almost completed, invitation of tender is expected to be issued in 4Q 2017.
- The New Block will have large floor plates with convenient connections between the Accident and Emergency Department, Operation Theatres and emergency diagnostic facilities, etc. so as to strengthen emergency services for critical patients








# Community Newsletter and Internet Website for the QMH Redevelopment Project

### **QMH Redevelopment Project Internet Website**

- The bilingual website was launched on 19 May 2017
- The website is <a href="http://www3.ha.org.hk/qmh/redevelopment">http://www3.ha.org.hk/qmh/redevelopment</a>



Homepage of QMH Redevelopment Project Internet Website





### **QMH Redevelopment Project Community Newsletter**



- The 1<sup>st</sup> issue of newsletter was distributed to the community in May 2017.
- The 2<sup>nd</sup> issue of newsletter is expected to be issued in 4Q 2017



1st Issue of QMH Redevelopment Project Newsletter



# Your advice is most welcome!